DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	3	**Date**	2011-03-04
Hole size	17½ in	**Depth 00:00**	308.5 m MD	**Depth 24:00**	570.0 m MD	**TVD 24:00**	570.0 m
Spud date	2011-03-02	**Days from spud**	3	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Tested the BOP, tripped, drilled out and ran a FIT, drilled 17½ in hole from 309 m to 570 m, 262 m.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	06:34	6.56	BOP	308.5	Nippled up and pressure tested the BOP stack to 5,000 psi.
06:34	08:57	2.38	TRIP	308.5	Made up 17½ in BHA with bit #2 and ran in hole to 309 m.
08:57	11:57	3.00	FIT	308.5	Drilled out shoe track and 3 m of new formation. FIT to 11.0 ppg EMW.
11:57	17:48	5.85	DRL	456.0	Drilled 17½ in hole from 309 m to 456 m, avg ROP 25.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
17:48	22:20	4.54	DRL	541.5	Drilled 17½ in hole from 456 m to 542 m, avg ROP 18.8 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
22:20	24:00	1.67	DRL	570.0	Drilled 17½ in hole from 542 m to 570 m, avg ROP 17.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	56 s	22 cP	26 lb/100 ft²	3.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	308.5 m	261.5	42.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
330.0	0.03	268.3	330.0
360.0	0.00	267.4	360.0
390.0	0.00	267.5	390.0
420.0	0.06	262.5	420.0
450.0	0.02	264.9	450.0
480.0	0.00	267.2	480.0
510.0	0.13	262.9	510.0
540.0	0.12	265.2	540.0
570.0	0.08	264.9	570.0