DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	12	**Date**	2011-03-13
Hole size	12¼ in	**Depth 00:00**	2,377.4 m MD	**Depth 24:00**	2,850.0 m MD	**TVD 24:00**	2,849.9 m
Spud date	2011-03-02	**Days from spud**	12	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 12¼ in hole from 2,377 m to 2,850 m, 473 m.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:38	5.64	DRL	2,479.5	Drilled 12¼ in hole from 2,377 m to 2,480 m, avg ROP 18.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
05:38	11:36	5.96	DRL	2,593.5	Drilled 12¼ in hole from 2,480 m to 2,594 m, avg ROP 19.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
11:36	17:00	5.39	DRL	2,707.5	Drilled 12¼ in hole from 2,594 m to 2,708 m, avg ROP 21.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
17:00	22:39	5.65	DRL	2,821.5	Drilled 12¼ in hole from 2,708 m to 2,822 m, avg ROP 20.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
22:39	24:00	1.35	DRL	2,850.0	Drilled 12¼ in hole from 2,822 m to 2,850 m, avg ROP 21.0 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	57 s	19 cP	22 lb/100 ft²	5.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
5	12¼ in	PDC, 6 blade	2,159.8 m	690.2	26.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,400.0	0.74	263.8	2,400.0
2,430.0	0.78	262.9	2,430.0
2,460.0	0.69	263.6	2,460.0
2,490.0	0.66	257.3	2,489.9
2,520.0	0.76	255.0	2,519.9
2,550.0	0.81	254.0	2,549.9
2,580.0	0.81	253.9	2,579.9
2,610.0	0.91	253.4	2,609.9
2,640.0	0.68	257.2	2,639.9
2,670.0	0.84	257.2	2,669.9
2,700.0	0.93	260.6	2,699.9
2,730.0	0.90	257.7	2,729.9