Well	KN-104	**Rig**	Rig KD-3	**Report no**	14	**Date**	2011-03-15
Hole size	12¼ in	**Depth 00:00**	2,859.8 m MD	**Depth 24:00**	2,939.7 m MD	**TVD 24:00**	2,939.6 m
Spud date	2011-03-02	**Days from spud**	14	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 12¼ in hole from 2,860 m to 2,940 m, 80 m, circulated, ran casing.

24 H FORECAST

Cemented 9 5/8 in casing, bumped the plug, floats held.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	07:40	7.67	TRIP	2,859.8	Ran in hole with bit #6 to 2,860 m.
07:40	11:51	4.18	DRL	2,939.7	Drilled 12¼ in hole from 2,860 m to 2,940 m, avg ROP 19.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
11:51	13:51	2.00	CIRC	2,939.7	Circulated hole clean at 2,940 m, shakers clean.
13:51	14:51	1.00	CIRC	2,939.7	Circulated bottoms up at 2,940 m before tripping.
14:51	23:45	8.90	TRIP	2,939.7	Pulled out of hole from 2,940 m to run 9 5/8 in casing.
23:45	24:00	0.25	CSG	2,939.7	Rigged up and ran 9 5/8 in casing to 2,940 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	10.6 ppg	52 s	18 cP	20 lb/100 ft²	3.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
6	12¼ in	PDC, 6 blade	2,859.8 m	79.9	3.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,880.0	0.87	252.0	2,879.9
2,910.0	0.95	253.4	2,909.9