Well	KN-104	Rig	Rig KD-3	Report no	21	Date	2011-03-22
Hole size	8½ in	Depth 00:00	3,530.4 m MD	Depth 24:00	3,699.7 m MD	TVD 24:00	3,699.5 m
Spud date	2011-03-02	Days from spud	21	RT elevation	123 m	Field	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,530 m to 3,700 m, 169 m, circulated, tripped. NPT 5.6 h: continuing from the previous day.

24 H FORECAST

Ran in hole with bit #9 to 3,700 m.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:34	5.56	NPT	3,530.4	Pumped a 40 bbl calcium carbonate pill at 25 ppb and cut flow to 780 gpm. Losses cured after 6 h.
05:34	11:29	5.92	DRL	3,591.0	Drilled 8½ in hole from 3,530 m to 3,591 m, avg ROP 10.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
11:29	16:10	4.69	DRL	3,648.0	Drilled 8½ in hole from 3,591 m to 3,648 m, avg ROP 12.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
16:10	20:03	3.89	DRL	3,699.7	Drilled 8½ in hole from 3,648 m to 3,700 m, avg ROP 13.3 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
20:03	21:03	1.00	CIRC	3,699.7	Circulated bottoms up at 3,700 m before tripping.
21:03	24:00	2.94	TRIP	3,699.7	Pulled out of hole from 3,700 m for a bit change.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.6 ppg	45 s	18 cP	20 lb/100 ft²	4.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
8	8½ in	PDC, 7 blade	3,319.7 m	380.0	33.4

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,540.0	1.19	259.2	3,539.8
3,570.0	1.13	262.5	3,569.8
3,600.0	1.19	263.2	3,599.8
3,630.0	1.13	264.5	3,629.8
3,660.0	1.22	262.3	3,659.8
3,690.0	1.21	259.3	3,689.8