DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	25	**Date**	2011-03-26
Hole size	8½ in	**Depth 00:00**	4,079.7 m MD	**Depth 24:00**	4,158.1 m MD	**TVD 24:00**	4,157.8 m
Spud date	2011-03-02	**Days from spud**	25	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, drilled 8½ in hole from 4,080 m to 4,158 m, 78 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	10:30	10.50	TRIP	4,079.7	Ran in hole with bit #10 to 4,080 m.
10:30	15:02	4.53	DRL	4,104.0	Drilled 8½ in hole from 4,080 m to 4,104 m, avg ROP 5.4 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
15:02	19:22	4.32	DRL	4,132.5	Drilled 8½ in hole from 4,104 m to 4,133 m, avg ROP 6.6 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
19:22	24:00	4.64	DRL	4,158.1	Drilled 8½ in hole from 4,133 m to 4,158 m, avg ROP 5.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	58 s	22 cP	19 lb/100 ft²	5.3 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,079.7 m	78.4	70.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,080.0	1.22	249.4	4,079.7
4,110.0	1.29	250.7	4,109.7
4,140.0	1.34	249.7	4,139.7