| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-109 | **Rig** | Rig KD-3 | **Report no** | 2 | **Date** | 2015-10-08 |
| **Hole size** | 26 in | **Depth 00:00** | 304.4 m MD | **Depth 24:00** | 304.4 m MD | **TVD 24:00** | 304.4 m |
| **Spud date** | 2015-10-07 | **Days from spud** | 2 | **RT elevation** | 117.8 m | **Field** | Kathal Nala |

### 24 H SUMMARY

Circulated, tripped, ran casing, cemented, waited on cement, tested the BOP.

### 24 H FORECAST

Made up 17½ in BHA with bit #2 and ran in hole to 304 m.

### OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 00:03 | 0.04 | CIRC | 304.4 | Circulated hole clean at 304 m, shakers clean. |
| 00:03 | 01:03 | 1.00 | CIRC | 304.4 | Circulated bottoms up at 304 m before tripping. |
| 01:03 | 02:25 | 1.37 | TRIP | 304.4 | Pulled out of hole from 304 m to run 20 in casing. |
| 02:25 | 05:48 | 3.38 | CSG | 304.4 | Rigged up and ran 20 in casing to 304 m. |
| 05:48 | 10:48 | 5.00 | CMT | 304.4 | Cemented 20 in casing, bumped the plug, floats held. |
| 10:48 | 18:48 | 8.00 | WOC | 304.4 | Waited on cement. |
| 18:48 | 24:00 | 5.20 | BOP | 304.4 | Nippled up and pressure tested the BOP stack to 5,000 psi. |

### MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| Spud mud | 9.6 ppg | 47 s | 14 cP | 18 lb/100 ft² | 4.1 ml |

### BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 1 | 26 in | Mill tooth, IADC 115 | 0.0 m | 304.4 | 9.0 |