Well	KN-109	**Rig**	Rig KD-3	**Report no**	4	**Date**	2015-10-10
Hole size	17½ in	**Depth 00:00**	570.0 m MD	**Depth 24:00**	955.7 m MD	**TVD 24:00**	955.6 m
Spud date	2015-10-07	**Days from spud**	4	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 570 m to 956 m, 386 m.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:13	5.22	DRL	655.5	Drilled 17½ in hole from 570 m to 656 m, avg ROP 16.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
05:13	10:10	4.94	DRL	741.0	Drilled 17½ in hole from 656 m to 741 m, avg ROP 17.3 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
10:10	15:51	5.68	DRL	826.5	Drilled 17½ in hole from 741 m to 827 m, avg ROP 15.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
15:51	21:12	5.35	DRL	912.0	Drilled 17½ in hole from 827 m to 912 m, avg ROP 16.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
21:12	24:00	2.81	DRL	955.7	Drilled 17½ in hole from 912 m to 956 m, avg ROP 15.6 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	58 s	24 cP	22 lb/100 ft²	4.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	304.4 m	651.3	42.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
600.0	0.05	64.6	600.0
630.0	0.10	62.7	630.0
660.0	0.00	64.5	660.0
690.0	0.14	63.5	690.0
720.0	0.05	63.0	720.0
750.0	0.14	59.8	750.0
780.0	0.18	63.8	780.0
810.0	0.00	62.1	810.0
840.0	0.04	60.1	840.0
870.0	0.00	60.7	870.0
900.0	0.03	62.8	900.0
930.0	0.04	59.4	930.0