| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-109 | **Rig** | Rig KD-3 | **Report no** | 7 | **Date** | 2015-10-13 |
| **Hole size** | 17½ in | **Depth 00:00** | 1,425.0 m MD | **Depth 24:00** | 1,463.7 m MD | **TVD 24:00** | 1,463.7 m |
| **Spud date** | 2015-10-07 | **Days from spud** | 7 | **RT elevation** | 117.8 m | **Field** | Kathal Nala |

### 24 H SUMMARY

Drilled 17½ in hole from 1,425 m to 1,464 m, 39 m, circulated, tripped, ran casing, cemented, waited on cement.

### 24 H FORECAST

Nippled up and pressure tested the BOP stack to 5,000 psi.

### OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 02:09 | 2.15 | DRL | 1,463.7 | Drilled 17½ in hole from 1,425 m to 1,464 m, avg ROP 18.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand. |
| 02:09 | 04:09 | 2.00 | CIRC | 1,463.7 | Circulated hole clean at 1,464 m, shakers clean. |
| 04:09 | 05:09 | 1.00 | CIRC | 1,463.7 | Circulated bottoms up at 1,464 m before tripping. |
| 05:09 | 09:50 | 4.68 | TRIP | 1,463.7 | Pulled out of hole from 1,464 m to run 13 3/8 in casing. |
| 09:50 | 18:29 | 8.65 | CSG | 1,463.7 | Rigged up and ran 13 3/8 in casing to 1,464 m. |
| 18:29 | 23:29 | 5.00 | CMT | 1,463.7 | Cemented 13 3/8 in casing, bumped the plug, floats held. |
| 23:29 | 24:00 | 0.52 | WOC | 1,463.7 | Waited on cement. |

### MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, PHPA | 9.8 ppg | 46 s | 14 cP | 21 lb/100 ft² | 4.6 ml |

### BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 3 | 17½ in | PDC, 6 blade | 1,204.4 m | 259.3 | 13.5 |

### SURVEYS

| MD m | Inc deg | Azi deg | TVD m |
|---|---|---|---|
| 1,440.0 | 0.21 | 46.3 | 1,440.0 |