Well	KN-109	Rig	Rig KD-3	Report no	9	Date	2015-10-15
Hole size	12¼ in	Depth 00:00	1,463.7 m MD	Depth 24:00	1,881.0 m MD	TVD 24:00	1,881.0 m
Spud date	2015-10-07	Days from spud	9	RT elevation	117.8 m	Field	Kathal Nala

24 H SUMMARY

Tripped, drilled out and ran a FIT, drilled 12¼ in hole from 1,464 m to 1,881 m, 417 m.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:10	1.16	TRIP	1,463.7	Made up 12¼ in BHA with bit #4 and ran in hole to 1,464 m.
01:10	04:10	3.00	FIT	1,463.7	Drilled out shoe track and 3 m of new formation. FIT to 11.2 ppg EMW.
04:10	09:29	5.31	DRL	1,567.5	Drilled 12¼ in hole from 1,464 m to 1,568 m, avg ROP 19.5 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
09:29	15:16	5.80	DRL	1,681.5	Drilled 12¼ in hole from 1,568 m to 1,682 m, avg ROP 19.7 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
15:16	20:14	4.95	DRL	1,795.5	Drilled 12¼ in hole from 1,682 m to 1,796 m, avg ROP 23.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
20:14	24:00	3.77	DRL	1,881.0	Drilled 12¼ in hole from 1,796 m to 1,881 m, avg ROP 22.7 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	52 s	22 cP	23 lb/100 ft²	5.3 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,463.7 m	417.3	26.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,470.0	0.29	45.9	1,470.0
1,500.0	0.16	44.3	1,500.0
1,530.0	0.24	42.2	1,530.0
1,560.0	0.38	46.2	1,560.0
1,590.0	0.21	47.2	1,590.0
1,620.0	0.31	44.6	1,620.0
1,650.0	0.25	44.1	1,650.0
1,680.0	0.28	50.4	1,680.0
1,710.0	0.26	50.2	1,710.0
1,740.0	0.21	50.7	1,740.0
1,770.0	0.38	53.2	1,770.0
1,800.0	0.26	53.6	1,800.0