DAILY DRILLING REPORT

Well	KN-109	**Rig**	Rig KD-3	**Report no**	16	**Date**	2015-10-22
Hole size	12¼ in	**Depth 00:00**	2,952.3 m MD	**Depth 24:00**	2,952.3 m MD	**TVD 24:00**	2,952.3 m
Spud date	2015-10-07	**Days from spud**	16	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Waited on cement, tested the BOP, tripped.

24 H FORECAST

Drilled out shoe track and 3 m of new formation.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	06:50	6.83	WOC	2,952.3	Waited on cement.
06:50	18:50	12.00	BOP	2,952.3	Nippled up and pressure tested the BOP stack to 5,000 psi.
18:50	24:00	5.17	TRIP	2,952.3	Made up 8½ in BHA with bit #7 and ran in hole to 2,952 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	10.2 ppg	54 s	15 cP	22 lb/100 ft²	3.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,952.3 m	0.0	38.0