DAILY DRILLING REPORT

Well	KN-109	**Rig**	Rig KD-3	**Report no**	34	**Date**	2015-11-09
Hole size	8½ in	**Depth 00:00**	4,396.9 m MD	**Depth 24:00**	4,436.6 m MD	**TVD 24:00**	4,436.4 m
Spud date	2015-10-07	**Days from spud**	34	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,397 m to 4,437 m, 40 m. NPT 14.7 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:15	1.25	NPT	4,396.9	Partial losses of 15 bbl/h at 13.2 ppg.
01:15	14:39	13.40	NPT	4,396.9	Pumped a 51 bbl LCM pill and reduced flow. Losses cured.
14:39	20:16	5.61	DRL	4,417.5	Drilled 8½ in hole from 4,397 m to 4,418 m, avg ROP 3.7 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
20:16	24:00	3.73	DRL	4,436.6	Drilled 8½ in hole from 4,418 m to 4,437 m, avg ROP 5.1 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	13.2 ppg	47 s	23 cP	22 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,092.3 m	344.3	72.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,410.0	0.83	88.5	4,409.8