Well	KN-109	**Rig**	Rig KD-3	**Report no**	40	**Date**	2015-11-15
Hole size	8½ in	**Depth 00:00**	4,520.0 m MD	**Depth 24:00**	4,520.0 m MD	**TVD 24:00**	4,519.8 m
Spud date	2015-10-07	**Days from spud**	40	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Ran casing, cemented.

24 H FORECAST

Waited on cement.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	21:38	21.63	CSG	4,520.0	Rigged up and ran 7 liner in casing to 4,520 m.
21:38	24:00	2.37	CMT	4,520.0	Cemented 7 liner in casing, bumped the plug, floats held.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	13.2 ppg	46 s	22 cP	24 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,472.3 m	47.7	8.0