Well	KN-117	**Rig**	Rig KD-5	**Report no**	1	**Date**	2018-01-19
Hole size	26 in	**Depth 00:00**	0.0 m MD	**Depth 24:00**	305.1 m MD	**TVD 24:00**	305.1 m
Spud date	2018-01-19	**Days from spud**	1	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 26 in hole from 0 m to 305 m, 305 m, circulated.

24 H FORECAST

Pulled out of hole from 305 m to run 20 in casing.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
06:00	10:00	4.00	RIG	0.0	Spudded well. Made up 26 in BHA and tagged bottom.
10:00	15:14	5.23	DRL	142.5	Drilled 26 in hole from 0 m to 143 m, avg ROP 27.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
15:14	21:03	5.83	DRL	285.0	Drilled 26 in hole from 143 m to 285 m, avg ROP 24.4 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
21:03	21:43	0.65	DRL	305.1	Drilled 26 in hole from 285 m to 305 m, avg ROP 30.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
21:43	23:43	2.00	CIRC	305.1	Circulated hole clean at 305 m, shakers clean.
23:43	24:00	0.29	CIRC	305.1	Circulated bottoms up at 305 m before tripping.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
Spud mud	9.6 ppg	53 s	20 cP	21 lb/100 ft²	4.3 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
1	26 in	Mill tooth, IADC 115	0.0 m	305.1	8.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
30.0	0.02	229.4	30.0
60.0	0.06	228.3	60.0
90.0	0.00	228.8	90.0
120.0	0.10	227.2	120.0
150.0	0.00	228.5	150.0
180.0	0.02	229.2	180.0
210.0	0.00	230.9	210.0
240.0	0.00	224.1	240.0
270.0	0.06	223.5	270.0
300.0	0.00	219.8	300.0