Well	KN-117	Rig	Rig KD-5	Report no	5	Date	2018-01-23
Hole size	17½ in	Depth 00:00	870.1 m MD	Depth 24:00	1,205.1 m MD	TVD 24:00	1,205.1 m
Spud date	2018-01-19	Days from spud	5	RT elevation	120.3 m	Field	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 870 m to 1,205 m, 335 m, circulated, tripped.

24 H FORECAST

Ran in hole with bit #3 to 1,205 m.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:49	5.81	DRL	969.0	Drilled 17½ in hole from 870 m to 969 m, avg ROP 17.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
05:49	11:49	6.00	DRL	1,054.5	Drilled 17½ in hole from 969 m to 1,055 m, avg ROP 14.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
11:49	17:34	5.75	DRL	1,140.0	Drilled 17½ in hole from 1,055 m to 1,140 m, avg ROP 14.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
17:34	22:02	4.48	DRL	1,205.1	Drilled 17½ in hole from 1,140 m to 1,205 m, avg ROP 14.5 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
22:02	23:02	1.00	CIRC	1,205.1	Circulated bottoms up at 1,205 m before tripping.
23:02	24:00	0.96	TRIP	1,205.1	Pulled out of hole from 1,205 m for a bit change.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	57 s	19 cP	20 lb/100 ft²	4.2 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	305.1 m	900.0	44.8

SURVEYS

MD m	Inc deg	Azi deg	TVD m
900.0	0.09	219.8	900.0
930.0	0.25	218.9	930.0
960.0	0.16	214.0	960.0
990.0	0.20	214.3	990.0
1,020.0	0.18	211.1	1,020.0
1,050.0	0.20	215.1	1,050.0
1,080.0	0.19	216.8	1,080.0
1,110.0	0.17	219.2	1,110.0
1,140.0	0.14	212.6	1,140.0
1,170.0	0.25	214.6	1,170.0
1,200.0	0.22	220.5	1,200.0