Well	KN-117	**Rig**	Rig KD-5	**Report no**	7	**Date**	2018-01-25
Hole size	17½ in	**Depth 00:00**	1,368.0 m MD	**Depth 24:00**	1,449.0 m MD	**TVD 24:00**	1,449.0 m
Spud date	2018-01-19	**Days from spud**	7	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 1,368 m to 1,449 m, 81 m, circulated, tripped, ran casing, cemented.

24 H FORECAST

Waited on cement.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:22	4.37	DRL	1,449.0	Drilled 17½ in hole from 1,368 m to 1,449 m, avg ROP 18.6 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
04:22	06:22	2.00	CIRC	1,449.0	Circulated hole clean at 1,449 m, shakers clean.
06:22	07:22	1.00	CIRC	1,449.0	Circulated bottoms up at 1,449 m before tripping.
07:22	12:00	4.64	TRIP	1,449.0	Pulled out of hole from 1,449 m to run 13 3/8 in casing.
12:00	20:36	8.59	CSG	1,449.0	Rigged up and ran 13 3/8 in casing to 1,449 m.
20:36	24:00	3.41	CMT	1,449.0	Cemented 13 3/8 in casing, bumped the plug, floats held.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	46 s	21 cP	25 lb/100 ft²	5.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,205.1 m	243.9	12.8

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,380.0	0.21	224.0	1,380.0
1,410.0	0.31	218.5	1,410.0
1,440.0	0.27	216.4	1,440.0