Well	KN-117	**Rig**	Rig KD-5	**Report no**	15	**Date**	2018-02-02
Hole size	12¼ in	**Depth 00:00**	2,927.5 m MD	**Depth 24:00**	2,927.5 m MD	**TVD 24:00**	2,927.4 m
Spud date	2018-01-19	**Days from spud**	15	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Cemented, waited on cement, tested the BOP, tripped.

24 H FORECAST

Drilled out shoe track and 3 m of new formation.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	00:54	0.91	CMT	2,927.5	Cemented 9 5/8 in casing, bumped the plug, floats held.
00:54	08:54	8.00	WOC	2,927.5	Waited on cement.
08:54	20:54	12.00	BOP	2,927.5	Nippled up and pressure tested the BOP stack to 5,000 psi.
20:54	24:00	3.09	TRIP	2,927.5	Made up 8½ in BHA with bit #7 and ran in hole to 2,928 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	55 s	23 cP	21 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,927.5 m	0.0	38.9