DAILY DRILLING REPORT

Well	KN-117	**Rig**	Rig KD-5	**Report no**	20	**Date**	2018-02-07
Hole size	8½ in	**Depth 00:00**	3,334.5 m MD	**Depth 24:00**	3,534.0 m MD	**TVD 24:00**	3,533.8 m
Spud date	2018-01-19	**Days from spud**	20	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,335 m to 3,534 m, 200 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:10	4.16	DRL	3,363.0	Drilled 8½ in hole from 3,335 m to 3,363 m, avg ROP 6.8 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
04:10	07:49	3.66	DRL	3,391.5	Drilled 8½ in hole from 3,363 m to 3,392 m, avg ROP 7.8 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
07:49	11:29	3.66	DRL	3,420.0	Drilled 8½ in hole from 3,392 m to 3,420 m, avg ROP 7.8 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
11:29	17:20	5.86	DRL	3,477.0	Drilled 8½ in hole from 3,420 m to 3,477 m, avg ROP 9.7 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
17:20	20:51	3.51	DRL	3,505.5	Drilled 8½ in hole from 3,477 m to 3,506 m, avg ROP 8.1 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
20:51	24:00	3.15	DRL	3,534.0	Drilled 8½ in hole from 3,506 m to 3,534 m, avg ROP 9.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	50 s	16 cP	17 lb/100 ft²	3.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
8	8½ in	PDC, 7 blade	3,307.5 m	226.5	36.2

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,360.0	1.19	189.1	3,359.8
3,390.0	1.33	187.0	3,389.8
3,420.0	1.20	186.8	3,419.8
3,450.0	1.20	181.5	3,449.8
3,480.0	1.23	177.8	3,479.8
3,510.0	1.22	177.9	3,509.8