DAILY DRILLING REPORT

Well	KN-117	**Rig**	Rig KD-5	**Report no**	26	**Date**	2018-02-13
Hole size	8½ in	**Depth 00:00**	4,170.6 m MD	**Depth 24:00**	4,301.0 m MD	**TVD 24:00**	4,300.5 m
Spud date	2018-01-19	**Days from spud**	26	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,171 m to 4,301 m, 130 m. NPT 2.9 h: losses in fractured limestone.

24 H FORECAST

Pumped a 46 bbl LCM pill and reduced flow.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:39	3.65	DRL	4,189.5	Drilled 8½ in hole from 4,171 m to 4,190 m, avg ROP 5.2 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
03:39	07:45	4.10	DRL	4,218.0	Drilled 8½ in hole from 4,190 m to 4,218 m, avg ROP 6.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
07:45	11:51	4.09	DRL	4,246.5	Drilled 8½ in hole from 4,218 m to 4,247 m, avg ROP 7.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
11:51	16:50	4.99	DRL	4,275.0	Drilled 8½ in hole from 4,247 m to 4,275 m, avg ROP 5.7 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
16:50	21:07	4.28	DRL	4,301.0	Drilled 8½ in hole from 4,275 m to 4,301 m, avg ROP 6.1 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
21:07	24:00	2.88	NPT	4,301.0	Partial losses of 17 bbl/h at 12.2 ppg.

INCIDENTS AND NPT

INCIDENT KN-117-B03 | LOSSES
Title: Losses in fractured limestone
Start: 21:07 **Depth:** 4,301.0 m MD **MW:** 12.2 ppg **NPT:** 11.7 h
Description: Partial losses of 17 bbl/h at 12.2 ppg.
Action: Pumped a 46 bbl LCM pill and reduced flow. Losses cured.
Remarks: Pre-treat with 15 ppb LCM and hold ECD under 12.6 ppg.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	57 s	24 cP	23 lb/100 ft²	5.5 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,067.5 m	233.5	68.1

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,200.0	1.45	160.7	4,199.6
4,230.0	1.43	160.9	4,229.6
4,260.0	1.48	163.2	4,259.5
4,290.0	1.43	162.0	4,289.5