DAILY DRILLING REPORT

Well	KN-117	**Rig**	Rig KD-5	**Report no**	27	**Date**	2018-02-14
Hole size	8½ in	**Depth 00:00**	4,301.0 m MD	**Depth 24:00**	4,369.4 m MD	**TVD 24:00**	4,368.9 m
Spud date	2018-01-19	**Days from spud**	27	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,301 m to 4,369 m, 68 m. NPT 8.8 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:07	1.12	NPT	4,301.0	Partial losses of 17 bbl/h at 12.2 ppg.
01:07	08:49	7.70	NPT	4,301.0	Pumped a 46 bbl LCM pill and reduced flow. Losses cured.
08:49	09:40	0.85	DRL	4,303.5	Drilled 8½ in hole from 4,301 m to 4,304 m, avg ROP 2.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
09:40	15:30	5.82	DRL	4,332.0	Drilled 8½ in hole from 4,304 m to 4,332 m, avg ROP 4.9 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
15:30	15:48	0.30	DRL	4,332.0	Reamed and made connection at 4,332 m.
15:48	21:46	5.97	DRL	4,360.5	Drilled 8½ in hole from 4,332 m to 4,361 m, avg ROP 4.8 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
21:46	24:00	2.24	DRL	4,369.4	Drilled 8½ in hole from 4,361 m to 4,369 m, avg ROP 4.0 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	54 s	15 cP	24 lb/100 ft²	4.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,067.5 m	301.9	68.1

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,320.0	1.51	162.5	4,319.5
4,350.0	1.42	162.2	4,349.5