Well	KN-121	**Rig**	Rig KD-7	**Report no**	2	**Date**	2022-04-12
Hole size	26 in	**Depth 00:00**	309.6 m MD	**Depth 24:00**	309.6 m MD	**TVD 24:00**	309.6 m
Spud date	2022-04-11	**Days from spud**	2	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Circulated, tripped, ran casing, cemented, waited on cement, tested the BOP.

24 H FORECAST

Made up 17½ in BHA with bit #2 and ran in hole to 310 m.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:42	1.69	CIRC	309.6	Circulated hole clean at 310 m, shakers clean.
01:42	02:42	1.00	CIRC	309.6	Circulated bottoms up at 310 m before tripping.
02:42	04:05	1.38	TRIP	309.6	Pulled out of hole from 310 m to run 20 in casing.
04:05	07:29	3.41	CSG	309.6	Rigged up and ran 20 in casing to 310 m.
07:29	12:29	5.00	CMT	309.6	Cemented 20 in casing, bumped the plug, floats held.
12:29	20:29	8.00	WOC	309.6	Waited on cement.
20:29	24:00	3.51	BOP	309.6	Nippled up and pressure tested the BOP stack to 5,000 psi.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
Spud mud	9.6 ppg	53 s	22 cP	26 lb/100 ft²	5.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
1	26 in	Mill tooth, IADC 115	0.0 m	309.6	10.7