DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	3	**Date**	2022-04-13
Hole size	17½ in	**Depth 00:00**	309.6 m MD	**Depth 24:00**	518.5 m MD	**TVD 24:00**	518.5 m
Spud date	2022-04-11	**Days from spud**	3	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Tested the BOP, tripped, drilled out and ran a FIT, drilled 17½ in hole from 310 m to 519 m, 209 m.

24 H FORECAST

ROP fell to 5 m/h with low torque, bit balled in sticky clay.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	08:29	8.49	BOP	309.6	Nippled up and pressure tested the BOP stack to 5,000 psi.
08:29	10:52	2.38	TRIP	309.6	Made up 17½ in BHA with bit #2 and ran in hole to 310 m.
10:52	13:52	3.00	FIT	309.6	Drilled out shoe track and 3 m of new formation. FIT to 11.0 ppg EMW.
13:52	19:25	5.55	DRL	427.5	Drilled 17½ in hole from 310 m to 428 m, avg ROP 21.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
19:25	24:00	4.58	DRL	518.5	Drilled 17½ in hole from 428 m to 519 m, avg ROP 19.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	48 s	14 cP	18 lb/100 ft²	4.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	309.6 m	208.9	49.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
330.0	0.06	203.8	330.0
360.0	0.05	202.3	360.0
390.0	0.05	203.0	390.0
420.0	0.00	201.5	420.0
450.0	0.16	200.6	450.0
480.0	0.00	204.2	480.0
510.0	0.06	204.2	510.0