Well	KN-121	**Rig**	Rig KD-7	**Report no**	9	**Date**	2022-04-19
Hole size	17½ in	**Depth 00:00**	1,508.2 m MD	**Depth 24:00**	1,508.2 m MD	**TVD 24:00**	1,508.2 m
Spud date	2022-04-11	**Days from spud**	9	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Ran casing, cemented, waited on cement, tested the BOP.

24 H FORECAST

Made up 12¼ in BHA with bit #4 and ran in hole to 1,508 m.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:15	4.24	CSG	1,508.2	Rigged up and ran 13 3/8 in casing to 1,508 m.
04:15	09:15	5.00	CMT	1,508.2	Cemented 13 3/8 in casing, bumped the plug, floats held.
09:15	17:15	8.00	WOC	1,508.2	Waited on cement.
17:15	24:00	6.76	BOP	1,508.2	Nippled up and pressure tested the BOP stack to 5,000 psi.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	56 s	17 cP	16 lb/100 ft²	4.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,209.6 m	298.6	17.3