Well	KN-121	Rig	Rig KD-7	Report no	14	Date	2022-04-24
Hole size	12¼ in	Depth 00:00	2,527.1 m MD	Depth 24:00	2,908.2 m MD	TVD 24:00	2,908.2 m
Spud date	2022-04-11	Days from spud	14	RT elevation	117 m	Field	Kathal Nala

24 H SUMMARY

Drilled 12¼ in hole from 2,527 m to 2,908 m, 381 m, circulated, tripped.

24 H FORECAST

Ran in hole with bit #6 to 2,908 m.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:23	5.39	DRL	2,622.0	Drilled 12¼ in hole from 2,527 m to 2,622 m, avg ROP 17.6 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
05:23	11:22	5.97	DRL	2,736.0	Drilled 12¼ in hole from 2,622 m to 2,736 m, avg ROP 19.1 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
11:22	17:15	5.89	DRL	2,850.0	Drilled 12¼ in hole from 2,736 m to 2,850 m, avg ROP 19.4 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
17:15	20:29	3.24	DRL	2,908.2	Drilled 12¼ in hole from 2,850 m to 2,908 m, avg ROP 18.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
20:29	21:29	1.00	CIRC	2,908.2	Circulated bottoms up at 2,908 m before tripping.
21:29	24:00	2.51	TRIP	2,908.2	Pulled out of hole from 2,908 m for a bit change.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	59 s	18 cP	24 lb/100 ft²	3.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
5	12¼ in	PDC, 6 blade	2,208.2 m	700.0	30.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
2,550.0	0.54	157.3	2,550.0
2,580.0	0.51	160.9	2,580.0
2,610.0	0.53	162.1	2,610.0
2,640.0	0.60	159.7	2,640.0
2,670.0	0.63	158.6	2,670.0
2,700.0	0.43	158.8	2,700.0
2,730.0	0.64	162.3	2,730.0
2,760.0	0.62	164.7	2,760.0
2,790.0	0.56	163.0	2,790.0
2,820.0	0.54	164.6	2,820.0
2,850.0	0.68	167.3	2,850.0
2,880.0	0.50	168.0	2,880.0