DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	18	**Date**	2022-04-28
Hole size	8½ in	**Depth 00:00**	3,010.2 m MD	**Depth 24:00**	3,073.6 m MD	**TVD 24:00**	3,073.5 m
Spud date	2022-04-11	**Days from spud**	18	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Tested the BOP, tripped, drilled out and ran a FIT, drilled 8½ in hole from 3,010 m to 3,074 m, 63 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:14	1.24	BOP	3,010.2	Nippled up and pressure tested the BOP stack to 5,000 psi.
01:14	11:20	10.10	TRIP	3,010.2	Made up 8½ in BHA with bit #7 and ran in hole to 3,010 m.
11:20	14:20	3.00	FIT	3,010.2	Drilled out shoe track and 3 m of new formation. FIT to 11.8 ppg EMW.
14:20	20:01	5.67	DRL	3,049.5	Drilled 8½ in hole from 3,010 m to 3,050 m, avg ROP 6.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
20:01	24:00	3.99	DRL	3,073.6	Drilled 8½ in hole from 3,050 m to 3,074 m, avg ROP 6.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	58 s	22 cP	18 lb/100 ft²	5.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	3,010.2 m	63.4	46.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,030.0	0.69	172.5	3,029.9
3,060.0	0.69	170.7	3,059.9