DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	19	**Date**	2022-04-29
Hole size	8½ in	**Depth 00:00**	3,073.6 m MD	**Depth 24:00**	3,249.0 m MD	**TVD 24:00**	3,248.9 m
Spud date	2022-04-11	**Days from spud**	19	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,074 m to 3,249 m, 175 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:32	4.53	DRL	3,106.5	Drilled 8½ in hole from 3,074 m to 3,107 m, avg ROP 7.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
04:32	08:01	3.49	DRL	3,135.0	Drilled 8½ in hole from 3,107 m to 3,135 m, avg ROP 8.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
08:01	11:39	3.63	DRL	3,163.5	Drilled 8½ in hole from 3,135 m to 3,164 m, avg ROP 7.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
11:39	14:51	3.20	DRL	3,192.0	Drilled 8½ in hole from 3,164 m to 3,192 m, avg ROP 8.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
14:51	18:08	3.29	DRL	3,220.5	Drilled 8½ in hole from 3,192 m to 3,221 m, avg ROP 8.7 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
18:08	24:00	5.87	DRL	3,249.0	Drilled 8½ in hole from 3,221 m to 3,249 m, avg ROP 4.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	60 s	18 cP	19 lb/100 ft²	4.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	3,010.2 m	238.8	46.6

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,090.0	0.64	165.1	3,089.9
3,120.0	0.61	168.8	3,119.9
3,150.0	0.71	172.1	3,149.9
3,180.0	0.74	176.2	3,179.9
3,210.0	0.70	176.2	3,209.9
3,240.0	0.82	176.1	3,239.9