Well	KN-121	**Rig**	Rig KD-7	**Report no**	29	**Date**	2022-05-09
Hole size	8½ in	**Depth 00:00**	4,344.7 m MD	**Depth 24:00**	4,445.2 m MD	**TVD 24:00**	4,445.0 m
Spud date	2022-04-11	**Days from spud**	29	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,345 m to 4,445 m, 101 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:16	3.27	DRL	4,360.5	Drilled 8½ in hole from 4,345 m to 4,361 m, avg ROP 4.8 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
03:16	08:54	5.63	DRL	4,389.0	Drilled 8½ in hole from 4,361 m to 4,389 m, avg ROP 5.1 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
08:54	15:11	6.28	DRL	4,417.5	Drilled 8½ in hole from 4,389 m to 4,418 m, avg ROP 4.5 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
15:11	15:29	0.30	DRL	4,417.5	Reamed and made connection at 4,418 m.
15:29	24:00	8.52	DRL	4,445.2	Drilled 8½ in hole from 4,418 m to 4,445 m, avg ROP 3.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	60 s	19 cP	24 lb/100 ft²	3.8 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
10	8½ in	PDC, 7 blade	4,150.2 m	295.0	80.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,350.0	0.84	180.8	4,349.8
4,380.0	0.90	181.3	4,379.8
4,410.0	0.85	184.7	4,409.8
4,440.0	0.85	185.1	4,439.8