Well	KN-104	**Rig**	Rig KD-3	**Report no**	1	**Date**	2011-03-02
Hole size	26 in	**Depth 00:00**	0.0 m MD	**Depth 24:00**	308.5 m MD	**TVD 24:00**	308.5 m
Spud date	2011-03-02	**Days from spud**	1	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 26 in hole from 0 m to 309 m, 309 m, circulated.

24 H FORECAST

Pulled out of hole from 309 m to run 20 in casing.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
06:00	10:00	4.00	RIG	0.0	Spudded well. Made up 26 in BHA and tagged bottom.
10:00	15:44	5.73	DRL	142.5	Drilled 26 in hole from 0 m to 143 m, avg ROP 24.9 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
15:44	21:08	5.40	DRL	285.0	Drilled 26 in hole from 143 m to 285 m, avg ROP 26.4 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
21:08	21:47	0.65	DRL	308.5	Drilled 26 in hole from 285 m to 309 m, avg ROP 36.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
21:47	23:47	2.00	CIRC	308.5	Circulated hole clean at 309 m, shakers clean.
23:47	24:00	0.22	CIRC	308.5	Circulated bottoms up at 309 m before tripping.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
Spud mud	9.6 ppg	55 s	23 cP	22 lb/100 ft²	5.5 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
1	26 in	Mill tooth, IADC 115	0.0 m	308.5	8.8

SURVEYS

MD m	Inc deg	Azi deg	TVD m
30.0	0.00	277.6	30.0
60.0	0.00	276.5	60.0
90.0	0.00	276.5	90.0
120.0	0.00	274.4	120.0
150.0	0.00	271.6	150.0
180.0	0.00	273.7	180.0
210.0	0.02	267.4	210.0
240.0	0.00	266.5	240.0
270.0	0.00	267.5	270.0
300.0	0.01	269.1	300.0