Well	KN-104	Rig	Rig KD-3	Report no	6	Date	2011-03-07
Hole size	17½ in	Depth 00:00	1,208.5 m MD	Depth 24:00	1,459.8 m MD	TVD 24:00	1,459.8 m
Spud date	2011-03-02	Days from spud	6	RT elevation	123 m	Field	Kathal Nala

24 H SUMMARY

Tripped, drilled 17½ in hole from 1,209 m to 1,460 m, 251 m, circulated. NPT 6.9 h: tight hole on trip.

24 H FORECAST

Circulated bottoms up at 1,460 m before tripping.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	00:56	0.93	TRIP	1,208.5	Ran in hole with bit #3 to 1,209 m.
00:56	05:42	4.78	DRL	1,282.5	Drilled 17½ in hole from 1,209 m to 1,283 m, avg ROP 15.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
05:42	10:56	5.23	DRL	1,372.5	Drilled 17½ in hole from 1,283 m to 1,373 m, avg ROP 17.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
10:56	13:26	2.50	NPT	1,372.5	Overpull of 20 t at 1,373 m while pulling out of hole.
13:26	17:50	4.40	NPT	1,372.5	Worked through with back-reaming and circulated the hole clean.
17:50	23:28	5.63	DRL	1,459.8	Drilled 17½ in hole from 1,373 m to 1,460 m, avg ROP 15.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
23:28	24:00	0.54	CIRC	1,459.8	Circulated hole clean at 1,460 m, shakers clean.

INCIDENTS AND NPT

INCIDENT KN-104-B01 | TIGHT HOLE
Title: Tight hole on trip
Start: 10:56 **Depth:** 1,372.5 m MD **MW:** 9.6 ppg **NPT:** 6.9 h
Description: Overpull of 20 t at 1,373 m while pulling out of hole.
Action: Worked through with back-reaming and circulated the hole clean.
Remarks: Back-ream stands through the Girujan on every trip.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	51 s	18 cP	21 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,208.5 m	251.3	12.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,230.0	0.25	257.6	1,230.0
1,260.0	0.21	252.3	1,260.0
1,290.0	0.39	253.8	1,290.0
1,320.0	0.24	248.9	1,320.0
1,350.0	0.28	247.9	1,350.0
1,380.0	0.30	246.1	1,380.0
1,410.0	0.29	246.3	1,410.0
1,440.0	0.26	248.4	1,440.0