Well	KN-104	Rig	Rig KD-3	Report no	9	Date	2011-03-10
Hole size	12¼ in	Depth 00:00	1,459.8 m MD	Depth 24:00	1,966.5 m MD	TVD 24:00	1,966.5 m
Spud date	2011-03-02	Days from spud	9	RT elevation	123 m	Field	Kathal Nala

24 H SUMMARY

Drilled out and ran a FIT, drilled 12¼ in hole from 1,460 m to 1,967 m, 507 m.

24 H FORECAST

Drill ahead 12¼ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:26	1.44	FIT	1,459.8	Drilled out shoe track and 3 m of new formation. FIT to 11.2 ppg EMW.
01:26	06:34	5.13	DRL	1,567.5	Drilled 12¼ in hole from 1,460 m to 1,568 m, avg ROP 21.0 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
06:34	12:28	5.90	DRL	1,710.0	Drilled 12¼ in hole from 1,568 m to 1,710 m, avg ROP 24.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
12:28	18:06	5.63	DRL	1,824.0	Drilled 12¼ in hole from 1,710 m to 1,824 m, avg ROP 20.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
18:06	24:00	5.90	DRL	1,966.5	Drilled 12¼ in hole from 1,824 m to 1,967 m, avg ROP 24.2 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	9.8 ppg	58 s	22 cP	26 lb/100 ft²	4.5 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,459.8 m	506.7	23.7

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,470.0	0.26	252.7	1,470.0
1,500.0	0.39	255.0	1,500.0
1,530.0	0.36	253.6	1,530.0
1,560.0	0.24	251.3	1,560.0
1,590.0	0.30	255.1	1,590.0
1,620.0	0.27	258.2	1,620.0
1,650.0	0.26	255.6	1,650.0
1,680.0	0.37	253.2	1,680.0
1,710.0	0.39	252.3	1,710.0
1,740.0	0.52	253.0	1,740.0
1,770.0	0.42	258.2	1,770.0
1,800.0	0.45	260.5	1,800.0