# DAILY DRILLING REPORT

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-104 | **Rig** | Rig KD-3 | **Report no** | 16 | **Date** | 2011-03-17 |
| **Hole size** | 12¼ in | **Depth 00:00** | 2,939.7 m MD | **Depth 24:00** | 2,939.7 m MD | **TVD 24:00** | 2,939.6 m |
| **Spud date** | 2011-03-02 | **Days from spud** | 16 | **RT elevation** | 123 m | **Field** | Kathal Nala |

## 24 H SUMMARY

Waited on cement, tested the BOP, tripped.

## 24 H FORECAST

Drilled out shoe track and 3 m of new formation.

## OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 04:07 | 4.11 | WOC | 2,939.7 | Waited on cement. |
| 04:07 | 16:07 | 12.00 | BOP | 2,939.7 | Nippled up and pressure tested the BOP stack to 5,000 psi. |
| 16:07 | 24:00 | 7.89 | TRIP | 2,939.7 | Made up 8½ in BHA with bit #7 and ran in hole to 2,940 m. |

## MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, KCl-polymer | 10.6 ppg | 45 s | 19 cP | 21 lb/100 ft² | 4.1 ml |

## BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 7 | 8½ in | PDC, 7 blade | 2,939.7 m | 0.0 | 37.4 |