DAILY DRILLING REPORT

Well	KN-104	**Rig**	Rig KD-3	**Report no**	23	**Date**	2011-03-24
Hole size	8½ in	**Depth 00:00**	3,747.3 m MD	**Depth 24:00**	4,031.3 m MD	**TVD 24:00**	4,031.0 m
Spud date	2011-03-02	**Days from spud**	23	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,747 m to 4,031 m, 284 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:46	5.77	DRL	3,819.0	Drilled 8½ in hole from 3,747 m to 3,819 m, avg ROP 12.4 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
05:46	11:11	5.41	DRL	3,876.0	Drilled 8½ in hole from 3,819 m to 3,876 m, avg ROP 10.5 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
11:11	16:55	5.74	DRL	3,961.5	Drilled 8½ in hole from 3,876 m to 3,962 m, avg ROP 14.9 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
16:55	21:30	4.58	DRL	4,018.5	Drilled 8½ in hole from 3,962 m to 4,019 m, avg ROP 12.4 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.
21:30	24:00	2.50	DRL	4,031.3	Drilled 8½ in hole from 4,019 m to 4,031 m, avg ROP 5.1 m/h. WOB 17 t, 110 rpm, 920 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	47 s	19 cP	21 lb/100 ft²	5.2 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
9	8½ in	PDC, 7 blade	3,699.7 m	331.6	32.8

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,750.0	1.17	259.4	3,749.8
3,780.0	1.37	255.0	3,779.7
3,810.0	1.26	259.7	3,809.7
3,840.0	1.16	258.1	3,839.7
3,870.0	1.25	256.9	3,869.7
3,900.0	1.27	259.2	3,899.7
3,930.0	1.22	260.2	3,929.7
3,960.0	1.22	257.4	3,959.7
3,990.0	1.27	256.9	3,989.7
4,020.0	1.27	256.2	4,019.7