Well	KN-104	**Rig**	Rig KD-3	**Report no**	34	**Date**	2011-04-04
Hole size	8½ in	**Depth 00:00**	4,585.0 m MD	**Depth 24:00**	4,585.0 m MD	**TVD 24:00**	4,584.5 m
Spud date	2011-03-02	**Days from spud**	34	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Ran casing, cemented.

24 H FORECAST

Waited on cement.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	22:00	22.00	CSG	4,585.0	Rigged up and ran 7 liner in casing to 4,585 m.
22:00	24:00	2.00	CMT	4,585.0	Cemented 7 liner in casing, bumped the plug, floats held.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	53 s	21 cP	20 lb/100 ft²	5.5 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,459.7 m	125.3	26.0