Well	KN-104	**Rig**	Rig KD-3	**Report no**	35	**Date**	2011-04-05
Hole size	8½ in	**Depth 00:00**	4,585.0 m MD	**Depth 24:00**	4,585.0 m MD	**TVD 24:00**	4,584.5 m
Spud date	2011-03-02	**Days from spud**	35	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Cemented, waited on cement.

24 H FORECAST

Rig released.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	03:00	3.00	CMT	4,585.0	Cemented 7 liner in casing, bumped the plug, floats held.
03:00	11:00	8.00	WOC	4,585.0	Waited on cement.
11:00	23:00	12.00	RIG	4,585.0	Laid down drill pipe, released rig.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	60 s	22 cP	18 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,459.7 m	125.3	26.0