Well	KN-109	Rig	Rig KD-3	Report no	5	Date	2015-10-11
Hole size	17½ in	Depth 00:00	955.7 m MD	Depth 24:00	1,204.4 m MD	TVD 24:00	1,204.4 m
Spud date	2015-10-07	Days from spud	5	RT elevation	117.8 m	Field	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 956 m to 1,204 m, 249 m, circulated, tripped. NPT 5.1 h: tight hole on trip.

24 H FORECAST

Ran in hole with bit #3 to 1,204 m.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:52	4.86	DRL	1,026.0	Drilled 17½ in hole from 956 m to 1,026 m, avg ROP 14.5 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
04:52	09:09	4.29	DRL	1,091.8	Drilled 17½ in hole from 1,026 m to 1,092 m, avg ROP 15.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
09:09	11:09	2.00	NPT	1,091.8	Overpull of 13 t at 1,092 m while pulling out of hole.
11:09	14:15	3.10	NPT	1,091.8	Worked through with back-reaming and circulated the hole clean.
14:15	19:16	5.02	DRL	1,168.5	Drilled 17½ in hole from 1,092 m to 1,169 m, avg ROP 15.3 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
19:16	21:11	1.91	DRL	1,204.4	Drilled 17½ in hole from 1,169 m to 1,204 m, avg ROP 18.8 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
21:11	22:11	1.00	CIRC	1,204.4	Circulated bottoms up at 1,204 m before tripping.
22:11	24:00	1.82	TRIP	1,204.4	Pulled out of hole from 1,204 m for a bit change.

INCIDENTS AND NPT

INCIDENT KN-109-B01 | TIGHT HOLE
Title: Tight hole on trip
Start: 09:09 **Depth:** 1,091.8 m MD **MW:** 9.6 ppg **NPT:** 5.1 h
Description: Overpull of 13 t at 1,092 m while pulling out of hole.
Action: Worked through with back-reaming and circulated the hole clean.
Remarks: Back-ream stands through the Girujan on every trip.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.6 ppg	55 s	19 cP	21 lb/100 ft²	5.4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
2	17½ in	PDC, 6 blade	304.4 m	900.0	42.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
960.0	0.16	59.6	960.0
990.0	0.06	55.1	990.0
1,020.0	0.20	51.3	1,020.0
1,050.0	0.07	51.8	1,050.0
1,080.0	0.17	47.6	1,080.0
1,110.0	0.09	46.9	1,110.0
1,140.0	0.11	49.6	1,140.0
1,170.0	0.15	48.7	1,170.0
1,200.0	0.23	43.6	1,200.0