Well	KN-109	**Rig**	Rig KD-3	**Report no**	7	**Date**	2015-10-13
Hole size	17½ in	**Depth 00:00**	1,425.0 m MD	**Depth 24:00**	1,463.7 m MD	**TVD 24:00**	1,463.7 m
Spud date	2015-10-07	**Days from spud**	7	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 1,425 m to 1,464 m, 39 m, circulated, tripped, ran casing, cemented, waited on cement.

24 H FORECAST

Nippled up and pressure tested the BOP stack to 5,000 psi.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:09	2.15	DRL	1,463.7	Drilled 17½ in hole from 1,425 m to 1,464 m, avg ROP 18.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
02:09	04:09	2.00	CIRC	1,463.7	Circulated hole clean at 1,464 m, shakers clean.
04:09	05:09	1.00	CIRC	1,463.7	Circulated bottoms up at 1,464 m before tripping.
05:09	09:50	4.68	TRIP	1,463.7	Pulled out of hole from 1,464 m to run 13 3/8 in casing.
09:50	18:29	8.65	CSG	1,463.7	Rigged up and ran 13 3/8 in casing to 1,464 m.
18:29	23:29	5.00	CMT	1,463.7	Cemented 13 3/8 in casing, bumped the plug, floats held.
23:29	24:00	0.52	WOC	1,463.7	Waited on cement.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	46 s	14 cP	21 lb/100 ft²	4.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,204.4 m	259.3	13.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,440.0	0.21	46.3	1,440.0