Well	KN-109	**Rig**	Rig KD-3	**Report no**	15	**Date**	2015-10-21
Hole size	12¼ in	**Depth 00:00**	2,952.3 m MD	**Depth 24:00**	2,952.3 m MD	**TVD 24:00**	2,952.3 m
Spud date	2015-10-07	**Days from spud**	15	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Tripped, ran casing, cemented, waited on cement.

24 H FORECAST

Nippled up and pressure tested the BOP stack to 5,000 psi.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:25	2.41	TRIP	2,952.3	Pulled out of hole from 2,952 m to run 9 5/8 in casing.
02:25	17:50	15.42	CSG	2,952.3	Rigged up and ran 9 5/8 in casing to 2,952 m.
17:50	22:50	5.00	CMT	2,952.3	Cemented 9 5/8 in casing, bumped the plug, floats held.
22:50	24:00	1.17	WOC	2,952.3	Waited on cement.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	10.2 ppg	56 s	14 cP	21 lb/100 ft²	4.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
6	12¼ in	PDC, 6 blade	2,863.7 m	88.6	3.3