Well	KN-109	**Rig**	Rig KD-3	**Report no**	18	**Date**	2015-10-24
Hole size	8½ in	**Depth 00:00**	3,098.1 m MD	**Depth 24:00**	3,142.3 m MD	**TVD 24:00**	3,142.2 m
Spud date	2015-10-07	**Days from spud**	18	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,098 m to 3,142 m, 44 m. NPT 18.9 h: stuck pipe after static survey.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	05:06	5.10	DRL	3,142.3	Drilled 8½ in hole from 3,098 m to 3,142 m, avg ROP 8.7 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
05:06	18:06	13.00	NPT	3,142.3	Could not pick up after 40 min static for a gyro survey. Circulation restricted, cavings bridged above the BHA.
18:06	24:00	5.90	NPT	3,142.3	Jarred down 26 times, spotted a 60 bbl pipe-freeing pill, freed after 31 h and back-reamed to the shoe.

INCIDENTS AND NPT

INCIDENT KN-109-E06 | STUCK PIPE
Title: Stuck pipe after static survey
Start: 05:06 **Depth:** 3,142.3 m MD **MW:** 10.2 ppg **NPT:** 36.5 h
Description: Could not pick up after 40 min static for a gyro survey. Circulation restricted, cavings bridged above the BHA.
Action: Jarred down 26 times, spotted a 60 bbl pipe-freeing pill, freed after 31 h and back-reamed to the shoe.
Remarks: Stuck after 40 min static for a survey. Keep the string static under 10 min in the coal-shale.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.2 ppg	59 s	20 cP	20 lb/100 ft²	3.9 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,952.3 m	190.0	38.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,120.0	0.67	76.1	3,119.9