DAILY DRILLING REPORT

Well	KN-109	**Rig**	Rig KD-3	**Report no**	19	**Date**	2015-10-25
Hole size	8½ in	**Depth 00:00**	3,142.3 m MD	**Depth 24:00**	3,209.3 m MD	**TVD 24:00**	3,209.2 m
Spud date	2015-10-07	**Days from spud**	19	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,142 m to 3,209 m, 67 m. NPT 17.6 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	17:36	17.60	NPT	3,142.3	Jarred down 26 times, spotted a 60 bbl pipe-freeing pill, freed after 31 h and back-reamed to the shoe.
17:36	22:36	5.00	DRL	3,192.0	Drilled 8½ in hole from 3,142 m to 3,192 m, avg ROP 9.9 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
22:36	24:00	1.40	DRL	3,209.3	Drilled 8½ in hole from 3,192 m to 3,209 m, avg ROP 12.4 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.2 ppg	58 s	23 cP	21 lb/100 ft²	4.2 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,952.3 m	257.0	38.0

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,150.0	0.68	73.3	3,149.9
3,180.0	0.73	75.5	3,179.9