Well	KN-109	Rig	Rig KD-3	Report no	22	Date	2015-10-28
Hole size	8½ in	Depth 00:00	3,439.8 m MD	Depth 24:00	3,681.0 m MD	TVD 24:00	3,680.9 m
Spud date	2015-10-07	Days from spud	22	RT elevation	117.8 m	Field	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,440 m to 3,681 m, 241 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:13	4.21	DRL	3,477.0	Drilled 8½ in hole from 3,440 m to 3,477 m, avg ROP 8.8 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
04:13	09:57	5.74	DRL	3,534.0	Drilled 8½ in hole from 3,477 m to 3,534 m, avg ROP 9.9 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
09:57	15:45	5.79	DRL	3,591.0	Drilled 8½ in hole from 3,534 m to 3,591 m, avg ROP 9.8 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
15:45	20:55	5.17	DRL	3,648.0	Drilled 8½ in hole from 3,591 m to 3,648 m, avg ROP 11.0 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.
20:55	24:00	3.08	DRL	3,681.0	Drilled 8½ in hole from 3,648 m to 3,681 m, avg ROP 10.7 m/h. WOB 16 t, 123 rpm, 860 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.2 ppg	50 s	17 cP	20 lb/100 ft²	3.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
8	8½ in	PDC, 7 blade	3,332.3 m	348.7	35.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,450.0	0.81	82.2	3,449.9
3,480.0	0.78	83.5	3,479.9
3,510.0	0.90	74.6	3,509.9
3,540.0	0.83	75.8	3,539.9
3,570.0	0.86	74.4	3,569.9
3,600.0	0.74	76.3	3,599.9
3,630.0	0.77	77.4	3,629.9
3,660.0	0.70	76.0	3,659.9