Well	KN-109	**Rig**	Rig KD-3	**Report no**	41	**Date**	2015-11-16
Hole size	8½ in	**Depth 00:00**	4,520.0 m MD	**Depth 24:00**	4,520.0 m MD	**TVD 24:00**	4,519.8 m
Spud date	2015-10-07	**Days from spud**	41	**RT elevation**	117.8 m	**Field**	Kathal Nala

24 H SUMMARY

Cemented, waited on cement.

24 H FORECAST

Rig released.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	02:38	2.63	CMT	4,520.0	Cemented 7 liner in casing, bumped the plug, floats held.
02:38	10:38	8.00	WOC	4,520.0	Waited on cement.
10:38	22:38	12.00	RIG	4,520.0	Laid down drill pipe, released rig.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	13.2 ppg	48 s	20 cP	25 lb/100 ft²	4.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,472.3 m	47.7	8.0