| | | | | | | | |
|---|---|---|---|---|---|---|---|
| **Well** | KN-117 | **Rig** | Rig KD-5 | **Report no** | 14 | **Date** | 2018-02-01 |
| **Hole size** | 12¼ in | **Depth 00:00** | 2,927.5 m MD | **Depth 24:00** | 2,927.5 m MD | **TVD 24:00** | 2,927.4 m |
| **Spud date** | 2018-01-19 | **Days from spud** | 14 | **RT elevation** | 120.3 m | **Field** | Kathal Nala |

### 24 H SUMMARY

Tripped, ran casing, cemented.

### 24 H FORECAST

Waited on cement.

### OPERATIONS

| From | To | Hrs | Code | Depth m | Operation |
|---|---|---|---|---|---|
| 00:00 | 04:36 | 4.60 | TRIP | 2,927.5 | Pulled out of hole from 2,928 m to run 9 5/8 in casing. |
| 04:36 | 19:54 | 15.31 | CSG | 2,927.5 | Rigged up and ran 9 5/8 in casing to 2,928 m. |
| 19:54 | 24:00 | 4.09 | CMT | 2,927.5 | Cemented 9 5/8 in casing, bumped the plug, floats held. |

### MUD PROPERTIES

| Type | Mud weight | Funnel vis | PV | YP | Fluid loss |
|---|---|---|---|---|---|
| WBM, KCl-polymer | 9.8 ppg | 61 s | 24 cP | 23 lb/100 ft² | 4.3 ml |

### BIT RECORD

| Bit no | Size | Type | Depth in | Metres | Hours |
|---|---|---|---|---|---|
| 6 | 12¼ in | PDC, 6 blade | 2,849.0 m | 78.5 | 3.3 |