Well	KN-117	**Rig**	Rig KD-5	**Report no**	17	**Date**	2018-02-04
Hole size	8½ in	**Depth 00:00**	3,047.5 m MD	**Depth 24:00**	3,108.4 m MD	**TVD 24:00**	3,108.3 m
Spud date	2018-01-19	**Days from spud**	17	**RT elevation**	120.3 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,048 m to 3,108 m, 61 m. NPT 17.4 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:56	4.93	NPT	3,047.5	Splintery coal-shale cavings over the shakers after 25 min static for a survey. String packed off on the next connection, pump pressure up 350 psi, torque erratic.
04:56	17:26	12.50	NPT	3,047.5	Worked the string free with circulation, pumped two hi-vis sweeps, raised mud weight to 10.4 ppg and back-reamed the interval.
17:26	20:23	2.96	DRL	3,078.0	Drilled 8½ in hole from 3,048 m to 3,078 m, avg ROP 10.3 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.
20:23	24:00	3.61	DRL	3,108.4	Drilled 8½ in hole from 3,078 m to 3,108 m, avg ROP 8.4 m/h. WOB 16 t, 123 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	10.4 ppg	47 s	16 cP	26 lb/100 ft²	4.4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
7	8½ in	PDC, 7 blade	2,927.5 m	180.9	38.9

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,060.0	1.19	189.7	3,059.9
3,090.0	1.09	187.8	3,089.8