DAILY DRILLING REPORT

Well	KN-121	**Rig**	Rig KD-7	**Report no**	8	**Date**	2022-04-18
Hole size	17½ in	**Depth 00:00**	1,331.5 m MD	**Depth 24:00**	1,508.2 m MD	**TVD 24:00**	1,508.2 m
Spud date	2022-04-11	**Days from spud**	8	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 17½ in hole from 1,331 m to 1,508 m, 177 m, circulated, tripped, ran casing.

24 H FORECAST

Cemented 13 3/8 in casing, bumped the plug, floats held.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:33	4.55	DRL	1,396.5	Drilled 17½ in hole from 1,331 m to 1,397 m, avg ROP 14.3 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
04:33	10:10	5.62	DRL	1,482.0	Drilled 17½ in hole from 1,397 m to 1,482 m, avg ROP 15.2 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
10:10	11:35	1.41	DRL	1,508.2	Drilled 17½ in hole from 1,482 m to 1,508 m, avg ROP 18.6 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
11:35	13:35	2.00	CIRC	1,508.2	Circulated hole clean at 1,508 m, shakers clean.
13:35	14:35	1.00	CIRC	1,508.2	Circulated bottoms up at 1,508 m before tripping.
14:35	19:23	4.81	TRIP	1,508.2	Pulled out of hole from 1,508 m to run 13 3/8 in casing.
19:23	24:00	4.61	CSG	1,508.2	Rigged up and ran 13 3/8 in casing to 1,508 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	55 s	21 cP	22 lb/100 ft²	4.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,209.6 m	298.6	17.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
1,350.0	0.23	184.5	1,350.0
1,380.0	0.15	185.4	1,380.0
1,410.0	0.16	184.0	1,410.0
1,440.0	0.12	184.8	1,440.0
1,470.0	0.08	184.8	1,470.0
1,500.0	0.23	180.9	1,500.0