Well	KN-121	**Rig**	Rig KD-7	**Report no**	17	**Date**	2022-04-27
Hole size	12¼ in	**Depth 00:00**	3,010.2 m MD	**Depth 24:00**	3,010.2 m MD	**TVD 24:00**	3,010.1 m
Spud date	2022-04-11	**Days from spud**	17	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Ran casing, cemented, waited on cement, tested the BOP.

24 H FORECAST

Made up 8½ in BHA with bit #7 and ran in hole to 3,010 m.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	00:14	0.24	CSG	3,010.2	Rigged up and ran 9 5/8 in casing to 3,010 m.
00:14	05:14	5.00	CMT	3,010.2	Cemented 9 5/8 in casing, bumped the plug, floats held.
05:14	13:14	8.00	WOC	3,010.2	Waited on cement.
13:14	24:00	10.76	BOP	3,010.2	Nippled up and pressure tested the BOP stack to 5,000 psi.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	10.4 ppg	50 s	21 cP	23 lb/100 ft²	5.7 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
6	12¼ in	PDC, 6 blade	2,908.2 m	102.0	3.9