Well	KN-121	Rig	Rig KD-7	Report no	25	Date	2022-05-05
Hole size	8½ in	Depth 00:00	3,877.0 m MD	Depth 24:00	4,110.5 m MD	TVD 24:00	4,110.4 m
Spud date	2022-04-11	Days from spud	25	RT elevation	117 m	Field	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 3,877 m to 4,111 m, 234 m.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:39	4.66	DRL	3,933.0	Drilled 8½ in hole from 3,877 m to 3,933 m, avg ROP 12.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
04:39	10:29	5.82	DRL	3,990.0	Drilled 8½ in hole from 3,933 m to 3,990 m, avg ROP 9.8 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
10:29	16:14	5.75	DRL	4,047.0	Drilled 8½ in hole from 3,990 m to 4,047 m, avg ROP 9.9 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
16:14	19:23	3.16	DRL	4,075.5	Drilled 8½ in hole from 4,047 m to 4,076 m, avg ROP 9.0 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
19:23	24:00	4.61	DRL	4,110.5	Drilled 8½ in hole from 4,076 m to 4,111 m, avg ROP 7.6 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	54 s	15 cP	25 lb/100 ft²	5.1 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
9	8½ in	PDC, 7 blade	3,770.2 m	340.3	38.5

SURVEYS

MD m	Inc deg	Azi deg	TVD m
3,900.0	0.89	168.0	3,899.9
3,930.0	0.83	167.2	3,929.9
3,960.0	0.83	171.3	3,959.9
3,990.0	0.84	170.6	3,989.9
4,020.0	0.95	167.4	4,019.9
4,050.0	0.84	165.4	4,049.9
4,080.0	0.97	166.5	4,079.8
4,110.0	0.90	172.1	4,109.8