Well	KN-121	**Rig**	Rig KD-7	**Report no**	34	**Date**	2022-05-14
Hole size	8½ in	**Depth 00:00**	4,541.6 m MD	**Depth 24:00**	4,588.5 m MD	**TVD 24:00**	4,588.3 m
Spud date	2022-04-11	**Days from spud**	34	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Drilled 8½ in hole from 4,542 m to 4,589 m, 47 m. NPT 9.7 h: continuing from the previous day.

24 H FORECAST

Drill ahead 8½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	09:43	9.72	NPT	4,541.6	Pumped a 46 bbl LCM pill and reduced flow. Losses cured.
09:43	14:39	4.93	DRL	4,560.0	Drilled 8½ in hole from 4,542 m to 4,560 m, avg ROP 3.7 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
14:39	23:54	9.26	DRL	4,588.5	Drilled 8½ in hole from 4,560 m to 4,589 m, avg ROP 3.1 m/h. WOB 17 t, 128 rpm, 850 gpm. Connections and MWD surveys each stand.
23:54	24:00	0.09	DRL	4,588.5	Reamed and made connection at 4,589 m.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	45 s	20 cP	22 lb/100 ft²	4.2 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,530.2 m	58.3	32.3

SURVEYS

MD m	Inc deg	Azi deg	TVD m
4,560.0	0.84	182.2	4,559.8