Well	KN-121	**Rig**	Rig KD-7	**Report no**	39	**Date**	2022-05-19
Hole size	8½ in	**Depth 00:00**	4,650.0 m MD	**Depth 24:00**	4,650.0 m MD	**TVD 24:00**	4,649.8 m
Spud date	2022-04-11	**Days from spud**	39	**RT elevation**	117 m	**Field**	Kathal Nala

24 H SUMMARY

Ran casing, cemented, waited on cement.

24 H FORECAST

Laid down drill pipe, released rig.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	18:43	18.72	CSG	4,650.0	Rigged up and ran 7 liner in casing to 4,650 m.
18:43	23:43	5.00	CMT	4,650.0	Cemented 7 liner in casing, bumped the plug, floats held.
23:43	24:00	0.28	WOC	4,650.0	Waited on cement.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer-glycol	12.2 ppg	46 s	16 cP	19 lb/100 ft²	5.5 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
11	8½ in	PDC, 7 blade	4,530.2 m	119.8	32.3