Well	KN-104	**Rig**	Rig KD-3	**Report no**	7	**Date**	2011-03-08
Hole size	17½ in	**Depth 00:00**	1,459.8 m MD	**Depth 24:00**	1,459.8 m MD	**TVD 24:00**	1,459.8 m
Spud date	2011-03-02	**Days from spud**	7	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Circulated, tripped, ran casing, cemented, waited on cement.

24 H FORECAST

Nippled up and pressure tested the BOP stack to 5,000 psi.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	01:28	1.46	CIRC	1,459.8	Circulated hole clean at 1,460 m, shakers clean.
01:28	02:28	1.00	CIRC	1,459.8	Circulated bottoms up at 1,460 m before tripping.
02:28	07:08	4.67	TRIP	1,459.8	Pulled out of hole from 1,460 m to run 13 3/8 in casing.
07:08	15:46	8.64	CSG	1,459.8	Rigged up and ran 13 3/8 in casing to 1,460 m.
15:46	20:46	5.00	CMT	1,459.8	Cemented 13 3/8 in casing, bumped the plug, floats held.
20:46	24:00	3.23	WOC	1,459.8	Waited on cement.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	51 s	19 cP	18 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
3	17½ in	PDC, 6 blade	1,208.5 m	251.3	12.9