Well	KN-104	**Rig**	Rig KD-3	**Report no**	8	**Date**	2011-03-09
Hole size	17½ in	**Depth 00:00**	1,459.8 m MD	**Depth 24:00**	1,459.8 m MD	**TVD 24:00**	1,459.8 m
Spud date	2011-03-02	**Days from spud**	8	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Waited on cement, tested the BOP, tripped, drilled out and ran a FIT.

24 H FORECAST

Drill ahead 17½ in hole.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	04:46	4.77	WOC	1,459.8	Waited on cement.
04:46	16:46	12.00	BOP	1,459.8	Nippled up and pressure tested the BOP stack to 5,000 psi.
16:46	22:26	5.67	TRIP	1,459.8	Made up 12¼ in BHA with bit #4 and ran in hole to 1,460 m.
22:26	24:00	1.56	FIT	1,459.8	Drilled out shoe track and 3 m of new formation. FIT to 11.2 ppg EMW.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, PHPA	9.8 ppg	59 s	24 cP	18 lb/100 ft²	4 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
4	12¼ in	PDC, 6 blade	1,459.8 m	0.0	23.7