Well	KN-104	**Rig**	Rig KD-3	**Report no**	15	**Date**	2011-03-16
Hole size	12¼ in	**Depth 00:00**	2,939.7 m MD	**Depth 24:00**	2,939.7 m MD	**TVD 24:00**	2,939.6 m
Spud date	2011-03-02	**Days from spud**	15	**RT elevation**	123 m	**Field**	Kathal Nala

24 H SUMMARY

Ran casing, cemented, waited on cement.

24 H FORECAST

Nippled up and pressure tested the BOP stack to 5,000 psi.

OPERATIONS

From	To	Hrs	Code	Depth m	Operation
00:00	15:07	15.11	CSG	2,939.7	Rigged up and ran 9 5/8 in casing to 2,940 m.
15:07	20:07	5.00	CMT	2,939.7	Cemented 9 5/8 in casing, bumped the plug, floats held.
20:07	24:00	3.89	WOC	2,939.7	Waited on cement.

MUD PROPERTIES

Type	Mud weight	Funnel vis	PV	YP	Fluid loss
WBM, KCl-polymer	10.6 ppg	61 s	21 cP	23 lb/100 ft²	5.6 ml

BIT RECORD

Bit no	Size	Type	Depth in	Metres	Hours
6	12¼ in	PDC, 6 blade	2,859.8 m	79.9	3.3